# Westside Creeks Restoration Oversight Committee Meeting









# Elmendorf Pool & Linear Creekway Trails

SARA: Richard De La Cruz, P.E., Hillary Lilly Nov. 20, 2018



## **ELMENDORF POOL SCHEDULE**










## **ELMENDORF POOL LAYOUT**











## **ELMENDORF POOL IMPROVEMENTS**



- City of San Antonio Funding through the 2017 Bond Program
- Managed by the San Antonio River Authority
- Features a beach entrance in the pool
- Swimming area with three 25m lap lanes
- Pool area 5,068 square feet
- Restrooms with changing stalls
- Seating areas around pool
- Canopies surrounding pool









# Elmendorf Lake Park Pool Groundbreaking 10/27/2018

















## ELMENDORF POOL PROGRESS PHOTOS















## ZARZAMORA CREEK TRAIL OVERVIEW

#### TRAIL DETAILS

- Phase I Approx. 1.0 Miles long 10' wide concrete hike & bike trail from 29th Street to Memorial St.
- Phase II Approx. 0.45 miles long 10' wide concrete hike & bike trail from Memorial St. to Alderete Park (add alternate)
- 8 Street Connections
- Two Low Water Crossings
- Bridge at 29<sup>th</sup> Street
- San Ignacio Trailhead












## ZARZAMORA CREEK @ GEN McMULLEN DR.





### **ALAZAN CREEK TRAIL OVERVIEW**

#### TRAIL DETAILS

- 2.9 mile long 10' wide concrete hike & bike trail from Lombrano St. to confluence at Apache creek
- 3 base bid street connections (Lombrano, Poplar, Guadalupe)
- 4 alternate street connections (Arbor PI, Colorado, Sabinas, Martin)
- Union Pacific RR Crossing
- Connects to Existing trail at Woodlawn Lake (North) and Apache Creek (south)
- Martinez Creek trail ties to Alazan trail at Farias Park







## ARBOR PLACE STREET CONNECTION
















### MARTINEZ CREEK TRAIL OVERVIEW

#### TRAIL DETAILS

- 1.45 mile long 10' wide concrete hike & bike trail
- Ties to existing trail @ Cincinnati (North) and Alazan Creek at Farias Park (South)
- 8 Street Connections (4 Trailheads Add Alternates in bid package.)
- Three Low Water Crossings
- Sabinas St. Trailhead
- University Ave. St. Connection










# MARTINEZ CREEK TRAIL N SABINAS ST TRAILHEAD



- Provides access points
- Connects to landmarks
  - Schools
  - Parks
  - Public buildings
- Provides areas of rest











## **AMENITIES**





Water Fountains



Pet Stations



Emergency Phone



Bicycle Repair








## SIGNS AND WAYFINDING




### MONUMENT SIGNAGE




#### **WAYFINDING SIGNAGE**





**DIRECTIONAL SIGNAGE** 



#### **STREET SIGNAGE**







## Creek Debris Collection System

### **HISTORY**

Installed & managed by SARA

#### **PURPOSE**

- To better manage collection of debris floating in the stream
- Funnel the debris into a main point of collection making it easier to manage for pick up.

#### **BENEFIT**

- Improves water quality downstream
- Keeps the stream more aesthetically pleasing for visitors

#### **CHALLENGES**

- Routine debris pickup can be impacted by bad weather
- Debris does not always manage to collect due to the size of the collection systems
- Presents difficulty maintaining grass on embankments







## Alazan Creek Bandalong System





Proximity – W. Cesar Chavez Blvd







# Questions?




















November 20, 2018











# **Updates**

- Phase 1.1
  - Remaining Items
  - Santa Rosa Pedestrian Crossing
- Phase 1.2
  - Design Status
  - Construction Activities
  - Commerce Street Closure




# Phase 1.1 Remaining Items

- Tunnel Inlet Lighting
  - Temporary lighting installed
  - New fixtures to be installed after January 1st
- Santa Rosa Pedestrian Crossing
  - Pricing received from Contractor
  - Construction to begin in early 2019











# **Increased Pedestrian Safety**

- Constant flashing beacon prior to crossing
- Rumble Strips prior to crossing
- Pedestrianactivated RRFBs
- Mirror to allow line of sight










## Phase 1.2 Construction Update

- Early Work Package 11: Demolition and Utility relocation
- Utility relocation work ongoing
  - Commerce Street electric
  - Dolorosa water
- Calder Alley archeological mitigation has been completed
  - Total of three trenches









# Phase 1.2 Construction Update

- Early Work Package 12: Heavy Civil Construction
- Drilled pier construction
  - Former Dollar General site completed
  - Penners parking area completed
  - Work in Dolorosa to Nueva block ongoing












#### **Commerce Street Closure**

- Full closure began June 25
  - 3-month duration originally projected
  - One lane open September 30
- Delays have pushed lane opening to mid-December
  - Over 20 inches of rain in September and October
  - Underground conflicts
  - Project error








### Phase 1.2 Design Update

- 100% design plans submitted July 31
- Design review meetings
- Guaranteed Maximum Price (GMP) submittal September 25
  - Value engineering
  - Scope reduction
- Presentation of design and GMP to Bexar County Commissioners Court December 4


























#### **Partner Coordination**

- Camaron Street construction
  - Project construction will be added to SDJV contract
- SAISD administration building
- Commerce Street construction
- UTSA downtown campus expansion







#### **Partner Coordination**

- Executive Committee
  - David Smith, County Manager, Bexar County
  - Lori Houston, Assistant City Manager, City of San Antonio
  - Mike Frisbie, Director, Transportation and Capital Improvements, City of San Antonio
  - Suzanne Scott, General Manager, San Antonio River Authority

Next Meeting – December 21st



### QUESTIONS & COMMENTS










#### Making Spirits **BRIGHT**

- International holiday celebration
- Temporary Art Installation by Ansen Seale
- Music and cultural performances
- Food trucks and desert vendors
- Specialized lighting during the season

December 8, 2018 6:00 pm – 9:00 pm







#### FOOD VENDORS























#### PERFORMERS LIGHTING






















# ADDITIONAL EVENTS



- Continue international holiday celebration theme
- Performance/music + food vendor
- Smaller footprint
- **December 11**, 5:30 7:30 pm (Native American traditions)
- **December 18**, 5:30 7:30 pm (Mexican traditions)
- January 22, 5:30 7:30 pm (closing reception for temporary artwork)



## Tricentennial Artwork Update



#### TRICENTENNIALARTWORK

- 166 applications received from around the world
- Selection Panel met on September 26
- Four finalists selected
  - Oscar Alvarado (San Antonio)
  - Daily tous le jours (Montreal)
  - Bridge Project (San Antonio)
  - Madeline Weiner (Denver)











#### TRICENTENNIALARTWORK

- Next Steps
  - Finalist orientation October 30
  - Presentation of proposals December 12
  - Final recommendation presented to Bexar County Commissioners Court in January
- Anticipated artwork completion date Winter 2019



### **QUESTIONS?**

