

Westside Creeks Restoration Oversight Committee Meeting



CITY OF SAN ANTONIO
PARKS & RECREATION



SAN ANTONIO
RIVER AUTHORITY
Leaders in Watershed Solutions

Linear Creekway Trails

SARA: Reuben Bazan, Richard De La Cruz, P.E., Hillary Lilly

February 18, 2020

Westside Creeks Linear Trails Project

Zarzamora Creek Trail
Construction Phase
Fall 2019

Martinez Creek Trail
100% Design Phase.
Bid Date TBD.
SAWS Sewer project
ongoing

Alazan Creek Trail
Construction Phase
Spring 2020

SAWS
Construction

Elmendorf Pool
100% Construction

Apache Creek Trail
Terra Design Group
Construction



Legend

- Alazan Creek
- Alazan Creek (Under Design)
- Martinez Creek
- Martinez Creek (Under Design)
- Apache Creek
- Zarzamora Creek (Under Design)
- San Pedro Creek

Downtown San Antonio

ALAZAN CREEK TRAIL

TRAIL DETAILS

- **2.9 mile long – 10' wide concrete hike & bike trail from Lombrano St. to confluence at Apache creek**
- **3 base bid street connections (Lombrano, Poplar, Guadalupe)**
- **2 street connections selected at Arbor Pl, Colorado St.**
- **Connects to Existing trail at Woodlawn Lake (North) and Apache Creek confluence (south)**




ALAZAN CREEK TRAIL

CONTRACTS PHASE -

- **Awarded Contractor – SpawGlass Civil Construction**
- **Construction start date – February 17, 2020**
- **Preliminary Construction meeting conducted February 6, 2020**
- **Construction schedule submittal pending**
- **Contract amount - \$8,665,031.33**

Construction Timeline





Street Connection at Arbor Place



EXAMPLE STREET CONNECTION

Mission Reach: South Cross Street Connection



APACHE CREEK TRAIL

Apache Creek Trail



Apache Creek Trail

TRAIL DETAILS

- **Joint Bid contract between SAWS and CoSA. SARA Managing hike and bike trail and park amenities.**
- **Trail connects to existing trails between Elmendorf lake and Cassiano park.**
- **Approximately 30% of trail has been placed**
- **Contractor is behind schedule**
- **Expected completion Summer 2020**

ZARZAMORA CREEK TRAIL

TRAIL DETAILS

- **Phase I – Approx. 1.0 Miles long – 10’ wide concrete hike & bike trail from Knoke St. to Memorial St.**
- **Phase II – Approx. 0.45 miles long – 10’ wide concrete hike & bike trail from Memorial St. to Alderete Park (add alternate)**
- **8 overall trail street connections**
- **Bridge at 29th Street**
- **San Ignacio Trailhead**

ZARZAMORA CREEK TRAIL

CONSTRUCTION PHASE – CONTRACTOR RCO, LLC

- **Starting construction at Alderete Park Sta**
- **Concrete trails and retaining wall continuing east to 34th ST.**
- **Stormwater protection fencing being installed**
- **Preliminary grading started**
- **Concrete outfall structure demolition started**
- **Contract amount - \$3,622,870.70**

ZARZAMORA CREEK TRAIL

CONSTRUCTION PHASE – CONTRACTOR RCO, LLC



ZARZAMORA CREEK TRAIL

CONSTRUCTION PHASE – CONTRACTOR RCO, LLC



ZARZAMORA CREEK TRAIL

CONSTRUCTION PHASE – CONTRACTOR RCO, LLC



ZARZAMORA CREEK TRAIL

CONSTRUCTION PHASE – CONTRACTOR RCO, LLC



MARTINEZ CREEK TRAIL

DESIGN PHASE

- **Design Completed April 2019**
- **1.45 miles long – 10' concrete hike & bike trail**
- **Ties to existing trail at Cincinatti (north) and Farias Park (south)**
- **8 proposed street connections**
- **Bidding on hold due to SAWS sanitary sewer replacement project under construction along same creek areas.**
 - **Started January 2019**
 - **Scheduled completion for June 2021**

MARTINEZ CREEK TRAIL



**UNIVERSITY AVE CONNECTION
(add alternate)**

Questions?






SAN
PEDRO
CREEK
CULTURE PARK

February 13, 2020





Updates

- Phase 1.2
 - Construction activities
- Phases 1.3 and 2
 - Design Activities
- Partner Coordination



Phase 1.2 Construction

- Houston to Commerce
 - Houston street bridge
 - Utility Installation
 - Plaza paving
- Commerce to Dolorosa
 - Dolorosa street bridge
 - Swap to south side
 - Low bank paseo
- Dolorosa to Nueva
 - Channel wall construction
 - UTSA coordination







Phase 1.3 and Phase 2 Design

- Design ongoing
- ROM cost estimate February 21
- March 2020: Construction start
- July 2020: 100% completion full design
- September 2020: Guaranteed Maximum Price from CMAR



Partner Coordination

- Phases 1 and 2 Coordination ongoing
 - SAISD Administration building
 - UTSA downtown campus
 - TPR/Alameda
 - Commerce Street
 - GSA/Federal Courthouse
 - TxDOT
 - Linda Pace Foundation/Ruby City
 - CPS Substation
 - Camaron Street



QUESTIONS & COMMENTS



Flowing with OPPORTUNITY



SPC Outreach

- Press Conference & Media Tour
 - Feb 14 2pm – Nueva Street entrance
 - Congressman Henry Cuellar & Judge Wolff
 - Announcing \$26M Mission Reach Reimbursement
- Public Tour Dates
 - Feb 27 10am
 - April 2 10am
 - May 5 10am



GOV & POLITICS

Federal Government to Repay Final \$26 Million for Mission Reach

by Brendan Gibbons
February 10, 2020




TOP POSTS

- New Poll: Voters Prioritize Aquifer Protection, Pre-K Funding Over VIA
- In Governance and Architecture, Let's Regress 2,000 Years
- Local Leaders React to Findings of Bexar Facts/KSAT/Rivard Report Poll
- Toudouze Building Owner Fights Historic Designation
- St. Mary's Powers Up Esports Program Arena Nears Completion




FIESTA
MEDALS



Street Closure Coordination

- Phase 2
 - Camp Street & Guadalupe Street – FULL
 - Alamo Street - PARTIAL
- Late March 2020 – duration of Phase 2 completion
- Outreach Plan:
 - Block walking adjacent businesses
 - Flyer distribution
 - Email reminders
 - Facetime






Interpretive Plan Update



February 20
2:00pm



Edits



Completion



QUESTIONS



Flowing with ART



PHASE 1.2: Five Panel Mural

Artwork Goals:

- Be compelling and aesthetically excellent
- Incorporate participation from the community into the design of the artwork
- Celebrate the cultural diversity of the creek and its connection to San Antonio's and Bexar County's origin stories
- Create excitement and interest from the community and culture park visitors
- Endure the climate of this area, the flooding nature of the creek and a variety of linear park public uses



PHASE 1.2: Five Panel Mural

Schedule:

- September 24, 2019 – RFQ released
- October 23, 2019 – RFQ deadline
 - 24 applications received
- January 7, 2020 – Selection Panel reviewed applications
 - Four finalists selected; three moving forward
- February 13, 2020 – Finalist Interviews
- February 19, 2020 – Selection results presented to SARA Board of Directors

Selection Panel Members:

Bianca Alvarez, Teresa Eckmann, Juanita Fierro, Belinda Gavallos, Ben Tremillo



PHASE 1.2: Five Panel Mural

Finalists:

- 1) **Oscar Alvarado** + Armando Rubio, Jacinto Guevara, Albert Alvarez
- 2) **Carlos Cortes** + Rolando Briseno, Fernando Andrade, Jenell Esparza, Ernesto Ibanez
- 3) **Ansen Seale** + Doerte Weber, Mari Hernandez



PROJECT UPDATES

Creek Lines by Bridge Projects (Ph 1.1)

- Steady progress on engineering and installation plan
- Fabrication to begin this spring; fall 2020 installation

Stream by Adam Frank (Ph 1.2)

- Finalized microphone location and site design; developing sculpture design
- Developing software program with spec'd lights and controller
- Water Wall test mid-April



EVENTS

GET FIT!

At San Pedro Creek Culture Park

Saturday, February 22
9 a.m. – 1 p.m.

- Free fitness demo classes
- Mobile Fit Bus
- Wellness vendors
- Membership giveaways; raffles
- Healthy food sampling



EVENTS



2nd Tuesdays, 7pm
(Quarterly)



Mondays, 6pm
(March-October)



QUESTIONS?

