

# CONSTRUCTION UPDATE

### Phase 1.1 Construction Update

- Sundt-Davila JV on schedule to complete construction of Phase 1.1 by May 5, 2018
- Flagstone in manantial area
- Limestone for 12 generation benches and in pools
- Landscaping in Santa Rosa to Martin block
- Travis Gatehouse concrete poured
- Arsenal pump station work ongoing























### Phase 1.2 Construction Update

- Early Work Package 11
  - Former Dollar General building demolition to begin February 19
  - Utility relocations ongoing
- Early Work Package 12
  - Demolition and heavy civil work to begin in March
- Full construction projected to begin in late summer or early fall

# DESIGN UPDATE

### Phase 1.2 Design Update

- Design team working towards 90% submittal on February 28
  - Focus on Houston to Commerce block
    - Water wall feature
    - Entertainment plaza
- 100% design submittal due May 31
- Coordination with SDJV ongoing

### **Partner Coordination**


- Commissioners Court
  - Jan 30: Approval of O&M Agreement between Bexar County, The City of San Antonio, and the San Antonio River Authority
- City Council
  - Feb 8: Approval of Temporary Construction Easements
- SARA Board
  - Jan 17: Approval of budget amendment for Work Packages 11 & 12

### **Partner Coordination**

- Executive Committee
  - David Smith, County Manager, Bexar County
  - Lori Houston, Assistant City Manager, City of San Antonio
  - Mike Frisbie, Director, Transportation and Capital Improvements, City of San Antonio
  - Suzanne Scott, General Manager, San Antonio River Authority
- Feb 9: Regular Monthly Meeting

# SAN PEDRO CREEK ARTS Program Update

### **WORD ART**



- Word Art installed
- Investigating paint infill



### TILE MURALS

- All five murals are in production
- Studio visit February 20-21
- Installation begins in March





### **PROGRAMMING**

- Calendar of events
  - Regular tours (Art and History)
  - Temporary art installations
  - Site appropriate events

- Arts & Culture Alliance meeting March 13
  - Partnerships with local arts organizations
  - Sponsorship and grant opportunities

# QUESTIONS & COMMENTS

# San Pedro Creek Culture Park **Marketing Overview**

## From a Project...



### To a Culture Park.



- The circular motion is inspired by the manantial – the spring at the birthplace of Bexar County 300 years ago.
- The sun is a symbol for life.
- The blue color represents that this Culture Park is inspired by water.



# San Antonio Culture Park Marketing Message Timeline

### Phase 1 – April 5 – May 5

- Teaser, countdown to opening, and storytelling about what the Culture Park is, the opening, and all it offers visitors
- Primary audience, San Antonio & Bexar County

### Phase 2 – May 5 and beyond

"Now open" messaging to local community, continue storytelling

### San Antonio Culture Park Marketing Objectives

- To tell the story of San Pedro Creek's transformation into a culture park.
- To tell the story of San Pedro Creek flowing with culture, art and nature.
- To tell the story of the purpose behind San Pedro Creek (i.e. flood control, water quality, etc.).
- To generate excitement and intrigue about the San Pedro Creek Culture Park – the newest "destination" in downtown SA

### San Antonio Culture Park

### Marketing Story Told Through Multi-Layered Approach:

- Public relations
- Social Media
  - Facebook ads/content (videos, animation, etc.)
  - Instagram storytelling
  - Twitter "news" updates and factoids
- Digital
  - Sponsored articles/video, YouTube, Display Ads (HTML 5)
  - Establish/enhance digital search presence (i.e. Google maps, YELP, Wikipedia, TripAdvisor, etc.)
- Community Blog
- Print ads
- Website and Mobile APP

# San Antonio Culture Park Creative Platform & "Inspiration Boards"

Platform: A Culture Park Flowing with Purpose

Brand Story Themes: Culture, Art, Nature

Culture = San Pedro Creek History

Art = Public Art Offerings

Nature = Ecosystem, Water Quality, Flood Control



PURPOSE FLOWS NATURE





PURPOSE FLOWS ART





PURPOSE FLOWS CUTURE





PURPOSE FLOWS ART



## Key SPC Culture Park Marketing Elements Commemorative Fiesta Medal



# SAN MINE CONTACT Q





#### News & Announcements





#### SAN PEDRO CREEK CULTURE PARK WEBSITE

#### Flowing with Purpose

#### A living and breathing park

Come learn about the magnificent history of the creek and soak in the sights and sounds of the city's vibrant culture while strolling along the banks of a beautifully restored linear park. The past flows to the future in one sacred site teeming with inspired art, splendid paseos, iconic pavilions, places of respite, and cultural reflections.

#### Safety for our city

The San Pedro Creek Culture Park, located northwest of downtown San Antonio not far from The Alamo, exemplifies beauty with purpose, as it serves as vital storm water infrastructure for a growing downtown. In addition to safely conveying flood waters, low impact design elements are improving water quality and natural habitat. The creek is now a catalyst for economic development and extends the city's extensive network of linear greenways connecting neighborhoods and enhancing our quality of life.

#### A monument to the transformation of San Antonio

At the site of San Antonio's birthplace, we honor culture, art and nature as a tribute to our ancestors and look to the future of our vibrant community. Experience the evolution of San Antonio in the place where it all began.

#### Welcome to San Pedro Creek Culture Park



#### **Mobile APP - Interactive**









## Nature Audio Tour





#### Art Audio Tour





# **Culture Audio Tour**









#### **Countdown to Transition** – Marketing Overview











- April 5 at 11 a.m. Countdown to Transition News Conference
  - Reveal logo
  - Announce new website
  - Extensive social media pre-promotion (i.e. countdown, videos, etc.)
  - Paid media program begins
- Extensive editorial calendar with each week, tease out sections (culture, art, nature),
   with fourth week focused on grand opening message.
- May 1 Launch mobile APP
- Build excitement among select industry tours (i.e. tourism, chambers, influencers, etc.)



# Instagram Takeover Example

Imagery shown is For
Positioning Only –
Photography will be actual
Creek images.

## Westside Creeks Restoration Oversight Committee Meeting







# Linear Creekway Trails and Elmendorf Lake Park

Jamie Taylor December 19, 2017

## **Draft Schematic**













## **Final Schematic**














#### Elmendorf Lake Park Pool Improvements



- Funded by the City of San Antonio through the 2017 Bond Program Funding
- Managed by the San Antonio River Authority
- Schematic features zero entry wading pool
- Swimming area with four 25m lap lanes
- Restrooms with changing stalls
- Seating areas around pool











## Elmendorf Pool Schedule



Schematic Phase November 2018 – January 2018 **Design Development** 

February 2018 – March 2018

Bidding

June 2018 – August 2018



**Construction Documents** 

April 2018 – June 2018

Onstruction
August 2018 – May 2019














## **Public Comments – Alazan**














#### Public Comments - Martinez

#### Martinez Trail Comments - 44 Responses














#### Public Comments - Zarzamora

#### Zarzamora Trail Comments - 20 Responses













## Alazan Creek Trail - Summary of Comments

Comment	Number
Water for pets	2
Need for restrooms	5
Water and shade	2
Outreach efforts	2
Use simplified map	2
Show bike lanes	1
Interactive presentation	1
Trail material	1
Lighting	1
Safety	4
Pedestrian Crossing	1
Historic marker	1
Trailhead/Street Connections	2
Neighborhood gardens	1











## **Martinez Creek Trail - Summary of Comments**

Comment	Number
Traffic Signs	2
Trees/Shade	2
Drinking Fountains/Delay	1
Illegal Dumping	1
Pedestrian Crossing	3
VIA routes/Commuting	2
Lighting	1
Crime	1











## Zarzamora Creek Trail - Summary of Comments

Comment	Number
Lighting	1
Traffic Signs	3
Expansion of Trailway	3
Illegal Dumping	2
B-Cycle	2
Adopt-a-Trail	1
Creek Name (Zarzamora/Apache)	1
Homeless Population	1
Street Connections	2
Shade Structure/Trees	3
Esmeralda/36th Dangerous	1











#### **Top 3 Comments**

- Providing Amenities [Seating, Water, Shade and Restrooms] (15)
- Crime and Pedestrian Safety (10)
- Signs (7)











## Alazan Creek Trail Schedule

Preliminary Engineering Report

May 2017 - September 2017

60% Design

November 2017 - January 2018

**Bidding** 

March 2018 - June 2018

30% Design

September 2017 - November 2017

95% Design

January 2018 - March 2018

Construction

June 2018 – January 2020











#### Martinez Creek Trail Schedule

Preliminary Engineering Report
June 2017 – October 2017

**70% Design Phase** January 2018 – April 2018

BiddingJune 2018 – August 2018

40% Design Phase
October 2017 – December 2017

95% Design Phase April 2018 – June 2018

Construction
August 2018 – January 2020











#### **Summary**

- All projects are on schedule
- 40% design package due for Martinez and Zarzamora due 12/20/2017
- First public meeting for Martinez Creek Trail on 1/18/2018
- First public meeting for Elmendorf Pool on 1/30/2018
- First public meeting for Zarzamora Creek Trail on 2/6/2018
- Second public meeting for Alazan Creek Trail in March 2018











## Questions?









